Title * Kiousville Georgesville FAI-53-0.14

Culvert/Bridge Number FAI-53-0.14

Geo Location 39.79837319448768 -83.29311221837999

General Appraisal 6 Satisfactory condition - structural elements show some deterioration

Span Size 101 inch **Culvert Length** 46 feet

Size of Culvert 101x60 steel arch

Type Culvert Metal

Conduit

Level of Inspection M- MANNED ENTRY INSPECTION

Material 6 SATISFACTORY

Conduit Alignment 9 EXCELLENT

Shape 7 GOOD

Seams and Joints 7 GOOD

Slab

Abutments

Headwalls 7 Good Hairline cracking. No single crack greater than $^{1}/_{16}$ inch. No rust staining. Minor rotation of less than 1 inch per foot.

End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.

Conduit Waterway Blockage 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.

Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.

Channel Projection 7 Good Channel bank(s) beginning to slump. Embankment protection has minor damage. Bank protection needs minor repairs.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.

Guardrail 8 Very Good No noteworthy deficiencies that affect the condition of the guardrail within 50 feet of the conduit.

Embankment 7 Good Moderate rutting from drainage; minor amount of bare soil exposed.

Comments Evidence of layers of flaky rust throughout invert

Owner Rapp, Aaron

Completed DateTime 01/10/2025 12:00:00 AM

Request Category Culvert Inspection

Group Ops-Drainage