Smith Calhoun DAR-37-3.40 Title \* Culvert/Bridge Number DAR-37-3.40 40.09077320191899 -83.24826031923295 Geo Location 5 Fair condition - all primary structural elements are sound, but may have General Appraisal minor section loss Span Size 30 inch **Culvert Lenath** 60ft Size of Culvert 30 inch **Type Culvert** Metal

## Conduit

Level of InspectionX - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)Material5 FAIRConduit Alignment6 SATISFACTORYShape7 GOOD

Seams and Joints 7 GOOD

Slab

Abutments

**Headwalls** 7 Good Hairline cracking. No single crack greater than <sup>1</sup>/<sub>16</sub> inch. No rust staining. Minor rotation of less than 1 inch per foot.

**End Structure** 3 Serious Map cracking with dark damp areas and effloresces over at least 40% of wall face. Several transverse cracks open more than ¼ inch. Spalling at numerous locations.

## Channel

**Channel Alignment** 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.

**Conduit Waterway Blockage** 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.

**Scour** 6 Satisfactory Minor scour holes, 1 foot or less deep, developing at inlet or outlet. Footings along the side are exposed less than 6 inches.

**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

## Approaches

Pavement7 Good Minor problems: Raveling, hairline or map cracking. No settlement.Guardrail

**Embankment** 8 Very Good Minor rutting from drainage; vegetation intact.

**Comments** End structure catch basin has failed. Concrete bottom of basin has deteriorated, causing a large hole in floor of basin. Visible perforations to invert of culvert.

**Owner** Rapp, Aaron

**Completed DateTime** 12/06/2024 12:00:00 AM

**Request Category** Culvert Inspection

Group Ops-Drainage