Title * Van Wagener OAK-84-3.35

Culvert/Bridge Number OAK-84-3.35

Geo Location 39.8345653011466 -83.38625997304918

General Appraisal 3 Serious condition - loss of section, deterioration, or spalling have

seriously affected primary structural components

Span Size 36 inch

Culvert Length 40 feetSize of Culvert 36 inchType Culvert Metal

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)

Material 3 SERIOUS

Conduit Alignment 8 VERY GOOD

Shape 6 SATISFACTORY

Seams and Joints 7 GOOD

Slab

Abutments

Headwalls

End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.

Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.

Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.

Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.

Guardrail 3 Serious Misalignment of more than 6 posts in a row with serious settlement and rotation.

Embankment 8 Very Good Minor rutting from drainage; vegetation intact.

Comments Layers of flaking rust on invert with perforations

Owner Rapp, Aaron

Completed DateTime 01/24/2025 12:00:00 AM

Request Category Culvert Inspection

Group Ops-Drainage

Request Status 5 - Closed