

Title * Van Wagener OAK-84-2.03
Culvert/Bridge Number OAK-84-2.03
Geo Location 39.81459244150008 -83.38717997074129
General Appraisal 7 Good condition - some minor problems
Span Size 7 feet
Culvert Length 33 feet
Size of Culvert 7x"" steel arch
Type Culvert Metal

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 7 GOOD
Conduit Alignment 8 VERY GOOD
Shape 8 VERY GOOD
Seams and Joints 8 VERY GOOD
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/24/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed