

**Title \*** Danville PAI-8-7.09  
**Culvert/Bridge Number** PAI-8-7.09  
**Geo Location** 39.80069252470779 -83.4502896666527  
**General Appraisal** 9 As built condition  
**Span Size** 30 inch  
**Culvert Length** 48 feet  
**Size of Culvert** 30 inch  
**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.  
**Conduit Waterway Blockage** 9 Excellent No blockage. Designed condition.  
**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.  
**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 9 Excellent No noticeable defects.  
**Guardrail**  
**Embankment** 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 01/27/2025 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage  
**Request Status** 5 - Closed