

Title * Federal STO-2-0.15
Culvert/Bridge Number STO-2-0.15
Geo Location 39.739660178588146 -83.64768952131273
General Appraisal 9 As built condition
Span Size 6 feet
Culvert Length 32 feet
Size of Culvert 6x4 box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls 9 Excellent No signs of distress, no discoloration.
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail 9 Excellent Guardrail is free from deficiencies.
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 01/28/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed