

**Title \*** Glade Run OAK-70-1.00  
**Culvert/Bridge Number** OAK-70-1.00  
**Geo Location** 39.860507492219625 -83.35194244980812  
**General Appraisal** 9 As built condition  
**Span Size** 48 inches  
**Culvert Length** 48 feet  
**Size of Culvert** 48 inch  
**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.  
**Conduit Waterway Blockage** 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.  
**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.  
**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.  
**Guardrail**  
**Embankment** 8 Very Good Minor rutting from drainage; vegetation intact.  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 01/03/2025 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage