

Title * Hicks PLE-67-0.38
Culvert/Bridge Number PLE-67-0.38
Geo Location 39.7017027527569 -83.30565690994264
General Appraisal 9 As built condition
Span Size 30 inch
Culvert Length 32 feet
Size of Culvert 30 inch
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Crews, Mark
Completed DateTime 01/16/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage