

Title * Hicks PLE-67-1.41
Culvert/Bridge Number PLE-67-1.41
Geo Location 39.71566701990838 -83.31260919570923
General Appraisal 9 As built condition
Span Size 30 inches
Culvert Length 32 feet
Size of Culvert 19x30
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour
Channel Projection

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Crews, Mark
Completed DateTime 01/16/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage