

Title * Hicks PLE-67-1.73
Culvert/Bridge Number PLE-67-1.73
Geo Location 39.71984594917667 -83.31469595432283
General Appraisal 9 As built condition
Span Size 8 feet
Culvert Length 36 feet
Size of Culvert 8x2 box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage
Scour
Channel Projection

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail
Embankment
Comments
Owner Crews, Mark
Completed DateTime 01/16/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage