

Title * Kiousville Georgesville FAI-53-0.75
Culvert/Bridge Number FAI-53-0.75
Geo Location 39.80612837376642 -83.28470483422281
General Appraisal 9 As built condition
Span Size 48 inch
Culvert Length 40 feet
Size of Culvert 48 inch
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/10/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage