

**Title \*** Lafayette Plain-City DAR-5-13.71  
**Culvert/Bridge Number**  
**Geo Location** 40.101351245494826 -83.29346761107446  
**General Appraisal** 9 As built condition  
**Span Size** 30inch  
**Culvert Length** 40ft  
**Size of Culvert** 30 inch  
**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.  
**Conduit Waterway Blockage** 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.  
**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.  
**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

### Approaches

**Pavement** 9 Excellent No noticeable defects.  
**Guardrail**  
**Embankment** 8 Very Good Minor rutting from drainage; vegetation intact.  
**Comments** Additional culvert 68x30 rated 9  
**Owner** Rapp, Aaron  
**Completed DateTime** 12/02/2024 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage