Title * Moorman OAK-69-2.44

Culvert/Bridge Number OAK-69-2.44

Geo Location 39.795740541416606 -83.36497262120247 **General Appraisal** 7 Good condition - some minor problems

Span Size 30 inch

Culvert Length 40 feet **Size of Culvert** 30 inch

Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)

Material 9 EXCELLENT

Conduit Alignment 7 GOOD

Shape 9 EXCELLENT

Seams and Joints 6 SATISFACTORY

Slab

Abutments

Headwalls

End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.

Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.

Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.

Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 9 Excellent No noticeable defects.

Guardrail

Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

Comments Last section of pipe at outlet misaligned

Owner Rapp, Aaron

Completed DateTime 01/24/2025 12:00:00 AM

Request Category Culvert Inspection

Group Ops-Drainage

Request Status 5 - Closed