

Title * Moorman OAK-69-3.63
Culvert/Bridge Number OAK-69-3.63
Geo Location 39.81462746590525 -83.36105927824974
General Appraisal 9 As built condition
Span Size 36 inch
Culvert Length 56 feet
Size of Culvert 36 inch
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/24/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed