

**Title \*** Neil West PAI-92-1.71

**Culvert/Bridge Number**

**Geo Location** 39.829333048411044 -83.56600552797319

**General Appraisal** 9 As built condition

**Span Size** 30 inch

**Culvert Length** 32 feet

**Size of Culvert** 19x30

**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)

**Material** 9 EXCELLENT

**Conduit Alignment** 9 EXCELLENT

**Shape** 9 EXCELLENT

**Seams and Joints** 9 EXCELLENT

**Slab**

**Abutments**

**Headwalls**

**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.

**Conduit Waterway Blockage** 9 Excellent No blockage. Designed condition.

**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.

**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

### Approaches

**Pavement** 8 Very Good Hairline cracks in pavement. Minor scaling.

**Guardrail**

**Embankment** 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

**Comments**

**Owner** Rapp, Aaron

**Completed DateTime** 01/29/2025 12:00:00 AM

**Request Category** Culvert Inspection

**Group** Ops-Drainage

**Request Status** 5 - Closed