

Title * Pancake-Selsor PAI-90-1.38
Culvert/Bridge Number PAI-90-1.38
Geo Location 39.783608427469076 -83.55304777622224
General Appraisal 9 As built condition
Span Size 45 inch
Culvert Length 40 feet
Size of Culvert 29x45
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 01/28/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed