**Title \*** Rosedale PIK-25-1.13

**Culvert/Bridge Number** PIK-25-1.13

**Geo Location** 40.07085448837889 -83.48779645984443

**General Appraisal** 9 As built condition

Span Size 4ft

Culvert Length 48ft Size of Culvert 4ft Type Culvert RCP

## Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)

Material 9 EXCELLENT

**Conduit Alignment** 9 EXCELLENT

**Shape** 9 EXCELLENT

**Seams and Joints** 9 EXCELLENT

Slab

**Abutments** 

Headwalls

**End Structure** 

## Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.

**Conduit Waterway Blockage** 9 Excellent No blockage. Designed condition.

**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.

**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

## **Approaches**

**Pavement** 9 Excellent No noticeable defects.

Guardrail

**Embankment** 

**Comments** 

**Owner** Rapp, Aaron

**Completed DateTime** 11/18/2024 12:00:00 AM

**Request Category** Culvert Inspection

**Group** Ops-Drainage