

**Title \*** Selsor-Moon STO-16-3.38

**Culvert/Bridge Number**

**Geo Location** 39.763575917071094 -83.54618668556215

**General Appraisal** 9 As built condition

**Span Size** 53 inches

**Culvert Length** 40 feet

**Size of Culvert** 34x53

**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)

**Material** 9 EXCELLENT

**Conduit Alignment** 9 EXCELLENT

**Shape** 9 EXCELLENT

**Seams and Joints** 9 EXCELLENT

**Slab**

**Abutments**

**Headwalls**

**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.

**Conduit Waterway Blockage** 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.

**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.

**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.

**Guardrail**

**Embankment** 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

**Comments**

**Owner** Rapp, Aaron

**Completed DateTime** 01/27/2025 12:00:00 AM

**Request Category** Culvert Inspection

**Group** Ops-Drainage

**Request Status** 5 - Closed