Title *West Jefferson-Kiousville FAI-22-6.77/6.76Culvert/Bridge NumberGeo Location39.89426023024963 -83.28450098633766General Appraisal7 Good condition - some minor problemsSpan Size70 inchesCulvert Length40 feetSize of CulvertTwin 30 inchType CulvertConcrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY) Material 7 GOOD Conduit Alignment 8 VERY GOOD Shape 7 GOOD Seams and Joints 8 VERY GOOD Slab Abutments Headwalls End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.

Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.

Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed. **Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement7 Good Minor problems: Raveling, hairline or map cracking. No settlement.**Guardrail**

Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

Comments

Owner Rapp, Aaron

Completed DateTime 01/02/2025 12:00:00 AM

Request Category Culvert Inspection

Group Ops-Drainage