

Title * Woods-Opossum PLE-56-2.49
Culvert/Bridge Number PLE-56-2.49
Geo Location 39.77171228283726 -83.24963897466661
General Appraisal 9 As built condition
Span Size 54 inch
Culvert Length 40 fet
Size of Culvert 54 inch
Type Culvert RCP

Conduit

Level of Inspection M- MANNED ENTRY INSPECTION
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 7 Good Minor scour holes developing at inlet or outlet. Top of footings is exposed. Probing indicates soft material in scour hole.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/15/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage