**Big Plain-Circleville FAI-4-8.08** Title \* **Culvert/Bridge Number** FAI-4-8.08 39.82017551838718 -83.26418459415437 Geo Location 5 Fair condition - all primary structural elements are sound, but may have **General Appraisal** minor section loss Span Size 10 feet **Culvert Lenath** 28 feet Size of Culvert 10x4 box **Type Culvert** Concrete

## Conduit

Level of Inspection M- MANNED ENTRY INSPECTION

Material 5 FAIR

**Conduit Alignment** 9 EXCELLENT

Shape 6 SATISFACTORY

Seams and Joints 6 SATISFACTORY

Slab 7 Good Hairline cracking with no single crack greater than <sup>1</sup>/<sub>16</sub> inch parallel to the direction of traffic. Light scaling less than ½ inch deep on less than 10% of exposed area.
Abutments 5 FAIR

**Headwalls** 7 Good Hairline cracking. No single crack greater than <sup>1</sup>/<sub>16</sub> inch. No rust staining. Minor rotation of less than 1 inch per foot.

## End Structure

## Channel

Channel Alignment 6 Satisfactory lows through 1 of 2 pipes in multi-cell. Flows along or into one abutment or wingwall or headwall. Doesn't flow through center of the conduit
Conduit Waterway Blockage 6 Satisfactory Conduit waterway blockage is less than 10% of the cross-sectional area of the opening. Sediment buildup causing flow through 1 of 2 pipes.
Scour 3 Serious Major scour holes, 3 feet or deeper, at inlet or outlet undermining cutoff walls or headwalls. Footing is undermined.

**Channel Projection** 5 Fair Broken up concrete channel protection at inlet of a conduit. Bank protection is being eroded away.

## Approaches

**Pavement** 5 Fair Minor cracking, spalling, and moderate potholes. Settlement and misalignment.

Guardrail

**Embankment** 7 Good Moderate rutting from drainage; minor amount of bare soil exposed.

Comments

Owner Rapp, Aaron

**Completed DateTime** 01/03/2025 12:00:00 AM

**Request Category** Culvert Inspection

Group Ops-Drainage