

Title * Danville RAN-8-4.94
Culvert/Bridge Number RAN-8-4.94
Geo Location 39.768480736138024 -83.44623148441316
General Appraisal 9 As built condition
Span Size 8 feet
Culvert Length 32 feet
Size of Culvert 8x5 box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls 9 Excellent No signs of distress, no discoloration.
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail 8 Very Good No noteworthy deficiencies that affect the condition of the guardrail within 50 feet of the conduit.
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/23/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage