

Title * Linson PAI-17-4.05
Culvert/Bridge Number
Geo Location 39.78992670945405 -83.48719283938408
General Appraisal 7 Good condition - some minor problems
Span Size 50 inches
Culvert Length 41 feet
Size of Culvert 31x50 steel arch
Type Culvert Metal

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 7 GOOD
Conduit Alignment 8 VERY GOOD
Shape 7 GOOD
Seams and Joints 7 GOOD
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments
Owner Rapp, Aaron
Completed DateTime 01/29/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed