

Title * Potee SOM-107-0.70
Culvert/Bridge Number
Geo Location 39.94088340321995 -83.52341338992122
General Appraisal 7 Good condition - some minor problems
Span Size 36 inch
Culvert Length 100 feet
Size of Culvert 36 inch
Type Culvert RCP

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 8 VERY GOOD
Conduit Alignment 7 GOOD
Shape 8 VERY GOOD
Seams and Joints 6 SATISFACTORY
Slab
Abutments
Headwalls 7 Good Hairline cracking. No single crack greater than $\frac{1}{16}$ inch. No rust staining. Minor rotation of less than 1 inch per foot.
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 6 Satisfactory Minor scour holes, 1 foot or less deep, developing at inlet or outlet. Footings along the side are exposed less than 6 inches.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail 7 Good Minor settlement or misalignment that affect the condition of the guardrail within 50 feet of the conduit. Limited to one or two guardrail posts.
Embankment 7 Good Moderate rutting from drainage; minor amount of bare soil exposed.
Comments
Owner Rapp, Aaron
Completed DateTime 01/30/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed