

Title * South (Newport) PAI-1031-0.03
Culvert/Bridge Number PAI-1031-0.03
Geo Location 39.83412813674111 -83.46493721008302
General Appraisal 9 As built condition
Span Size 6 feet
Culvert Length 80 feet
Size of Culvert 6 foot
Type Culvert RCP

Conduit

Level of Inspection M- MANNED ENTRY INSPECTION
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 8 VERY GOOD
Slab

Abutments

Headwalls 7 Good Hairline cracking. No single crack greater than $\frac{1}{16}$ inch. No rust staining. Minor rotation of less than 1 inch per foot.
End Structure 9 Excellent No deterioration. Like new condition.

Channel

Channel Alignment 7 Good Silt and gravel buildup restrict half of the channel. Tree or bush growing in the channel.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.
Guardrail 8 Very Good No noteworthy deficiencies that affect the condition of the guardrail within 50 feet of the conduit.
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

Comments

Owner Rapp, Aaron
Completed DateTime 01/24/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed