

**Title \*** Sparling FAI-152-1.10  
**Culvert/Bridge Number** FAI-152-1.10  
**Geo Location** 39.895822031573545 -83.33082789838363  
**General Appraisal** 8 Very good condition - no problems noted  
**Span Size** 5 feet  
**Culvert Length** 32 feet  
**Size of Culvert** 5x2 Box  
**Type Culvert** Concrete

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 8 VERY GOOD  
**Shape** 9 EXCELLENT  
**Seams and Joints** 8 VERY GOOD  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.  
**Conduit Waterway Blockage** 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.  
**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.  
**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

### Approaches

**Pavement** 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.  
**Guardrail**  
**Embankment** 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.  
**Comments** Nearby catch basin needs new grate.  
**Owner** Rapp, Aaron  
**Completed DateTime** 12/27/2024 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage